

**ANNEX 3 OF PURCHASE ORDER NO.**

**IMPLEMENTATION SCHEDULE**

**Project Name and Description:** Supply of Labor and Materials for the Installation of Fire Suppression System at LAMCO Mabalacat Warehouse (Ph.1 and Ph.2)

<b>▣ Fire Protection System</b>	<b>53 days</b>	<b>0%</b>	<b>Mon 19/01/26</b>	<b>Sat 21/03/26</b>
Supply & Delivery of Materials	10 days	0%	Mon 19/01/26	Thu 29/01/26
Civil Works	10 days	0%	Thu 22/01/26	Mon 02/02/26
<b>▣ Installation Works</b>	<b>30 days</b>	<b>0%</b>	<b>Tue 03/02/26</b>	<b>Tue 10/03/26</b>
Installation of fire sprinkler piping and accessories	30 days	0%	Tue 03/02/26	Tue 10/03/26
Installation of system supports, hangers, and anchors	27 days	0%	Fri 06/02/26	Tue 10/03/26
Installation of fire hose cabinets and appurtenances	10 days	0%	Tue 10/02/26	Sat 21/02/26
Installation of fire pump set and controllers	15 days	0%	Fri 13/02/26	Tue 03/03/26
Testing & Commissioning	10 days	0%	Wed 11/03/26	Sat 21/03/26
Painting Works	5 days	0%	Mon 23/03/26	Fri 27/03/26
<b>▣ Handover Documentation</b>	<b>7 days</b>	<b>0%</b>	<b>Sat 28/03/26</b>	<b>Sat 04/04/26</b>
Preparation of ABP (including sign and seal)	7 days	0%	Sat 28/03/26	Sat 04/04/26
Project Acceptance & Turnover	2 days	0%	Mon 06/04/26	Tue 07/04/26